

September 10, 2014

Construction Schedule update for the Trunk Sewer and Watermain Installation on Harold Street

Trisan Construction has completed all construction and road restoration works related to the project on McLaughlin Road South and made significant progress with the construction of trunk sewer along Harold Street. There are some outstanding tasks that still need to be completed.

Further to the Resident Notice dated June 16, 2014, the Region of Peel would like to provide you with an updated construction schedule for the work on Harold Street.

The updated completion dates (weather permitting) are:

- Trunk sewer construction including lateral connections Ongoing –October 17, 2014
- Harold Street Curb and Road Restoration October 15 –October 31, 2014
- Boulevard and Driveway Restoration September 29 –November 28, 2014

An additional maintenance hole for the existing 250 mm sanitary sewer is required to be installed within the intersection of Harold Street and Fletchers/ Roseville Drive. The work is expected to last for 3 days and will be completed before the end of September 2014. The construction workers will safely direct residents of Fletchers/ Roseville Drive through the area during a regular workday. When construction workers are not present, please follow the posted signs.

To allow for complete consolidation of backfill trench materials prior to final asphalt restoration, the final top coat of asphalt on Harold Street will be completed in the late spring / early summer of 2015 along with any outstanding restoration works that couldn't be completed this year. A Resident Notice will be distributed two weeks in advance before scheduling this final restoration work and final inspections will also be done at that time.

Traffic Control

Harold Street will stay closed to non-local traffic until November 28, 2014. Full access will still be provided for School busses and Emergency Vehicles.

Contacts

If you have special needs or require additional information, please contact the Project Manager or an Inspector:

Region of Peel		
Contact	Responsibilities	Telephone
Olena Gordiyenko	Project Manager	905-791-7800, ext. 7843
Michael Torchia	Inspector	905-791-7800, ext. 3246
Jonathan Rock	Site Inspector	647-448-5681

The Region of Peel will continue to update you if there are any major changes to the project.

c.c: Councillor J. Sanderson