

Monday December 3, 2018  
18-1310F

**PROJECT UPDATE  
WATERMAIN REPLACEMENT AND IMPROVEMENT  
TREVISO COURT AND TERRY FOX WAY  
CITY OF MISSISSAUGA**

**What are we doing?**

- We have completed watermain replacements in your area. Unfortunately, our work has experienced delays, and we will not be able to complete restoration before the end of the year as originally planned. Instead, we will be completing a temporary restoration for the winter months and will return in the spring to complete final restoration. Temporary restoration completed this year will include paving the road. The final restoration completed next year will include: sodding areas we have disturbed, grinding the top section of pavement and re-paving the surface of the road for a smoother finish. We have left the construction site in a safe condition for the rest of the winter and will complete outstanding works in the spring.

**When will we be back?**

- We expect to start work in April
- Works should be complete by June.

**Who can you call?**

REGION OF PEEL PERSONNEL		
Name	Responsibility	Telephone Number
Mark Masley	Project Manager	905-791-7800 ext. 5026
Cesar Fadel	Inspector	905-791-7800 ext. 3246
SANDY SCAMURRA Contracting Ltd. PERSONNEL		
Name	Responsibility	Telephone Number
Albert Scamurra	Project Manager and President	905-564-1740

**Project Updates**

- The Region of Peel will always let you know if there are any major changes to our plans.
- We will try to disturb you as little as possible.
- Please call the Project Manager or Inspector if you have any problems or special needs.

Thank you!

Mark Masley  
Project Manager

c.t.: Councillors P. Saito, Ward 9 and R. Starr, Ward 6